11/1/2023
11/21/2023
12/11/2023
12/31/2023
1/20/2024
2/9/2024
2/29/2024
3/20/2024
4/9/2024
4/29/2024
5/19/2024
Engineering and Highway Cursory Survey with immediate needs planning 100%
Town Board Cursury Survey 100%
Cleaning and Clearing Zone 2 100%
Cleaning and Clearing Zone 3 100%
Cleaning and Clearing Zone 4 100%
Cleaning and Clearing Zone 1 100%
Engineering reassessment of new overland drainage facilities to ensure they are built to standard (Lowes retention pond) 0%
Engineering assessment to determine if the overland drainage is adequate to meet the towns needs based on current conditions 0%
Contract with JJ Lane to remediate retention pond in Zone 3 100%
Cleaning and Clearing Zone 5 0%
Engineering assessment to establish drainage requirements for future development based on current/future meteorological conditions 0%